



Board Bond Update – September 2021

- **Project Status**

 - Round Elementary

 - Punch list has been created by Architects, Engineers, Administrators, Teachers and Food Service staff.
 - Gym roof top unit has been installed but working on connections. – Online in approx. 2 weeks
 - Gym backboards have been installed
 - Boilers and piping are ongoing – System online in approximately 2 weeks.
 - Remaining items – Walk in Cooler/Freezer (Sinking Fund)





Board Bond Update – September 2021

- **Project Status**

Village Elementary

- Punch list has been created by Architects, Engineers, Administrators, Teachers and Food Service staff.
- Boilers and piping are ongoing – System online in approximately 2 weeks.
- K-Restrooms – work ongoing – completed in approximately 3 weeks. Toilet partitions have been delayed
- Remaining items – Gym roof (roof membrane is onsite, insulation is delayed and installation is unknown at this time)





Board Bond Update – September 2021

- **Project Status**

Lakes Elementary

- Punch list has been created by Architects, Engineers, Administrators, Teachers and Food Service staff.

Creekside Elementary

- Punch list has been created by Architects, Engineers, Administrators, Teachers and Food Service staff.
- Remaining items – Exterior Doors, Secured vestibule – starting in the next 3 weeks (based on school schedule).



Board Bond Update – September 2021

- **Project Status**

Robotics Center

- Demolition is in progress
- Starting excavating for addition
- Construction ending approximately March 2022
- Furniture selection completed – approval in front of Board Sept. 2021.





Board Bond Update – September 2021

- **Materials for construction are being delayed due to production issues and transportation (Due to COVID)**

- Creating backup plans in case there are issues meeting deadlines. Such as:
 - Substituting materials
 - Scheduling work on non-school days/times (weekends / after hour shifts)

- **Next Round of Projects**

Auxiliary Athletic Field – (potential board approval November 2021)

- Construction Documents are in final review and going out to bid.
- Tentatively site work starting January – February 2022
- Tentatively opening August 2022

Review of Summer 2022 projects– (potential bidding November 2021)

- Reviewing renovations with building principals (Farms and Ore Creek)
- Reviewing Athletic facilities upgrades at with Athletic Director