



Board Bond Update – July 2021

- **Project Status**

- Round Elementary

- STEM Center – mechanical piping, drywall, painting walls and ceilings, installing door frames
 - Courtyard – completed
 - Mechanical Work – piping, installing boilers
 - Gym Floor – demo work July 16th





Board Bond Update – July 2021

• Project Status

Village Elementary

- STEM Center – mechanical piping, drywall, ceiling grid, installing door frames
- Courtyard – completed
- Mechanical Work – piping, installing boilers
- Classroom lighting ongoing
- K-Restrooms – underground piping





Board Bond Update – July 2021

- **Project Status**

- Lakes Elementary

- STEM Center – drywall, installing door frames, filled in pit





Board Bond Update – July 2021

- **Project Status**

Creekside Elementary projects have started

- STEM Center – painting walls, installing door frames, installing ceiling tile
- Secured entry door– framing walls, installed footing for canopy





Board Bond Update – July 2021

- **Project Status**

- Robotics Center

- Construction starting approximately end of July
 - Construction ending approximately March 2022
 - Furniture selection completed

- **Materials for construction are being delayed due to production issues and transportation (Due to COVID)**

- Meeting school start dates are critical
 - Creating backup plans in case there are issues meeting deadlines. Such as:
 - Substituting materials
 - Scheduling work on non-school days/times (weekends / after hour shifts)



Board Bond Update – July 2021

- **Next Round of Projects**

Auxiliary Athletic Field – (potential board approval August)

- Changes were made to design due to cost estimates over budget
- Tentatively site work starting December 1st 2021

Review of Summer 2022 projects– (potential bidding November 2021)

- Collaboration center at Ore Creek and Farms
- Classroom renovations, mechanical and electrical renovations at Ore Creek and Farms
- Athletic facilities upgrades at HS main stadium, Baseball and Softball fields.