

Project Status

Creekside Elementary, Round Elementary, Village Elementary and Lakes Elementary

- Contractors are working on final punch list items. Close out materials
- Round's remaining item Walk in Cooler/Freezer (Sinking Fund), poured the concrete pad (March)
- Village's remaining item Gym roof (roof membrane and insulation onsite, moved to summer 2022)
- Creekside's remaining item Main and bus exterior doors are onsite, requires 2-3 days to perform the work. Install scheduled for spring break.



Project Status

Robotics Center — tentative completion March 2022

- Priming walls, pulling electrical wire, exterior brick is finished.
- Installing window frames and doors.
- Installing mechanical duct work waiting on roof top unit (March)

HESSC Boilers — all six boilers are up and running









Project Status

Auxiliary Athletic Field

- Clearing brush and trees
- Installing silt fencing / marking utilities
- Temporary road has been installed





Summer 2022 projects

- Ore Creek building carpet replacement, exterior window replacement, stage curtain replacement, fire alarm replacement (sinking fund)
 - Contracts being issued
 - Permits being issued
 - Reviewing color and product submittals
- Districtwide Video Surveillance upgrades
 - Work will be performed on 2nd shift (after school) and over spring break
- Technology upgrades
 - Replacement of classroom displays at High School, Ore Creek and HESSC
 - Replacement of sound amplification at Ore Creek

Next Round of Projects

Bid Package 5B was received on February 10th

- Athletic field renovations
 - Projects placed on hold at this time, rebid later in the year with hopes for better pricing
 - Bids were excessively high for some categories
 - Single bidders for some categories
- Senior Center upgrades
 - Restroom renovations
 - Entrance Door
 - Sidewalk hand railing
- Round Elementary domestic water piping replacement
 - Tunnel piping, and in-restroom piping replacement