



Board Bond Update – June 2022

- **Project Status**

Creekside Elementary, Round Elementary, and Village Elementary

- Round's remaining item – Walk in Cooler/Freezer installed and working on electrical connections
- Village's remaining item – Gym roof starting June 29th (materials onsite)
- Creekside's remaining item – Main and bus exterior doors installing the week of July 18th



Board Bond Update – June 2022

- **Project Status**

- Robotics Center

- Sections of the flooring had to be removed
 - Concrete infill starting approximately June 30th
 - Concrete will need 2 weeks to cure before applying epoxy
 - Epoxy will need to 1 week to cure before we can move in equipment and furniture.



Board Bond Update – June 2022

- **Project Status**

- Auxiliary Athletic Field

- Bleachers installed
 - Press box installed
 - Concessions stand footings installed and masons are installing block walls
 - Parking lot has been laid out and installing sub base
 - Turf anchor – concrete contractor made an error and had to remove some sections, contractor is correcting their error.
 - Tentative timeline
 - Field Stone – stone is onsite and contracting will be starting June 5th
 - Completion of field – August 12th



Board Bond Update – June 2022

Summer 2022 projects

- Ore Creek – building carpet replacement, exterior window replacement, stage curtain replacement, fire alarm replacement (sinking fund)
 - Fire alarm installation ongoing
 - Flooring LVT is being installed
 - Window install will take place the week of July 18th (approximately 2 weeks to complete)
- Senior Center upgrades -
 - Entrance Door and Sidewalk hand railing (July 11th)
- Round Elementary - Domestic water piping replacement
 - Domestic water piping replacement in the tunnels – completed
 - Working on classroom and restroom replacement





Board Bond Update – June 2022

Summer 2022 projects

- Districtwide Video Surveillance upgrades
 - Cameras and cabling 95% completed at Farms and Lakes
- Technology upgrades
 - Replacement of classroom displays at High School is ongoing
 - Installation of classroom displays and sound amplification at Ore Creek will start after flooring is installed