



# Board Bond Update – October 2021

- **Project Status**

- Round Elementary

- Contractors are working punch list items.
    - Gym roof top unit is online and conditioning the space.
    - Boilers are online and running.
    - Remaining items – Walk in Cooler/Freezer (Sinking Fund)

# Board Bond Update – October 2021

- **Project Status**

- Village Elementary

- Contractors are working punch list items.
    - Boilers are online and running.
    - K-Restrooms – work ongoing – painting touch ups, caulking, performing final clean up
    - Remaining items – Gym roof (roof membrane is onsite, insulation is delayed and installation is unknown at this time)





# Board Bond Update – October 2021

- **Project Status**

- Lakes Elementary

- Contractors are working punch list items.

- Creekside Elementary

- Contractors are working punch list items.
    - Remaining items – Exterior Doors, Secured vestibule – starting next week (based on school schedule).

# Board Bond Update – October 2021

- **Project Status**

  - Robotics Center

    - Underground plumbing installed
    - Moved building sewer line to make way for addition
    - Construction ending approximately March 2022





# Board Bond Update – October 2021

- **Materials for construction are being delayed due to production issues and transportation (Due to COVID)**

- Creating backup plans in case there are issues meeting deadlines. Such as:
  - Substituting materials
  - Scheduling work on non-school days/times (weekends / after hour shifts)

- **Next Round of Projects**

Auxiliary Athletic Field – (potential board approval November 2021)

- Bid documents out to the public on October 5th.
- Tentatively site work starting January – February 2022
- Tentatively opening August 2022

Review of Summer 2022 projects– (potential bidding November 2021)

- Reviewing renovations with building principals (Farms and Ore Creek)
- Reviewing Athletic facilities upgrades with Athletic Director