



Board Bond Update – May 2022

- **Project Status**

Creekside Elementary, Round Elementary, Village Elementary and Lakes Elementary

- Contractors are working on final punch list items. – Close out materials
- Round's remaining item – Walk in Cooler/Freezer (Sinking Fund), (May 2022)
- Village's remaining item – Gym roof (roof membrane and insulation onsite, moved to summer 2022)
- Creekside's remaining item – Main and bus exterior doors are onsite, (moved to summer 2022)



Board Bond Update – May 2022

- **Project Status**

Robotics Center – tentative completion May 31, 2022

- Removed sections of concrete floor due to cracking. We are working with architects and structure engineers on bonding and concrete mix.



Board Bond Update – May 2022

- **Project Status**

- Auxiliary Athletic Field

- Mother Nature has not been cooperating
 - Field Lights installed
 - Tentative timeline
 - Fencing – May 12th
 - Concrete Turf Anchor – May 16th
 - Field Stone – May 23rd
 - Field Carpet – June 6th

[Auxiliary Field Flyover](#)



Board Bond Update – May 2022

Summer 2022 projects

- Ore Creek – building carpet replacement, exterior window replacement, stage curtain replacement, fire alarm replacement (sinking fund)
 - Working with contractors on timeline for work
- Districtwide Video Surveillance upgrades
 - Cabling installed at Farms over spring break
 - Remaining work will happen over the summer
- Technology upgrades
 - Replacement of classroom displays at High School, Ore Creek and HESSC
 - Replacement of sound amplification at Ore Creek
- Senior Center upgrades - Restroom renovations, Entrance Door and Sidewalk hand railing
- Round Elementary - Domestic water piping replacement
 - Started on domestic water piping replacement in the tunnels – hanging next to current piping