



# Board Bond Update – August 2022

- **Project Status**

## Creekside Elementary, Round Elementary, and Village Elementary

- Round's remaining item – Walk in Cooler/Freezer is installed – finishing trim
- Village's remaining item – Gym roof and Kindergarten roof are complete, performing final inspections and clean up.
- Creekside's remaining item – Main and bus exterior doors are installed. Connecting low voltage and ADA operators

## Robotics Center

- Concrete infill completed
- Epoxy floor prep has been ongoing, some sections of floor are requiring more work
- Tentative schedule Base coat August 9<sup>th</sup>
- Epoxy will need 1 week to cure before we can move in equipment and furniture
- Working with the Robotics team to move equipment to HESSC this week



# Board Bond Update – August 2022

- **Project Status**

## Auxiliary Athletic Stadium

- Concession stand – water proofing installed, roof install, concrete slab installed, working in interior walls this week.
- Pulling electrical wire through out the stadium this week.
- Parking lot curbs are installed and light poles are installed
- Turf – installing rubber this week tentative completion of the turf – August 12<sup>th</sup>
- Installing sidewalk concrete this week and asphalt walking path.





# Board Bond Update – August 2022

## Summer 2022 projects

- Ore Creek –
  - Fire alarm is complete – inspection scheduled this week
  - Flooring LVT complete, carpet is complete,
  - Windows are complete
- Senior Center upgrades -
  - Entrance door frame was installed July 12<sup>th</sup> (waiting on door)
  - Hand railing installed





# Board Bond Update – August 2022

## Summer 2022 projects

- Round Elementary - Domestic water piping replacement
  - Domestic water piping replacement in the tunnels – completed
  - Working on classroom and restroom replacement - completed
  - All restroom fixtures are installed, working on final connections and clean up





# Board Bond Update – August 2022

## Summer 2022 projects

- Districtwide Video Surveillance upgrades
  - Cameras and cabling 100% completed at Farms, Lakes, Round, Village and Creekside
- Technology upgrades
  - Replacement of classroom displays at High School is completed
  - Replacement of classroom displays and sound amplification at Ore Creek is completed
  - Installing classroom displays at HESSC



# Board Bond Update – August 2022

- **Next Round of Projects**

Review of Summer 2023 projects– (potential bidding September 2022)

- Collaboration center at Ore Creek and Farms
- Collaboration center at High School
- Classroom renovations at Farms, mechanical and electrical renovations at Ore Creek and Farms
- Athletic facilities upgrades at HS main stadium, Baseball and Softball fields.

Project estimates are coming in higher than normal, projects are being reviewed.